

Summary of HSIP Delivery Status (by Caltrans Districts) - Information as of 01/07/2025

District	All Projects						Delayed Projects		
	Total Number of Projects	No Phase Authorized	In PE	In Right of Way	In Construction	Project Closed	Total Number of Delayed Projects:	Delayed on PE	Delayed on Construction
1	54	3	11	0	7	33	1	1	0
2	55	1	1	0	11	42	1	1	0
3	225	5	22	1	62	135	2	0	2
4	349	18	42	0	72	217	7	2	5
5	134	3	17	1	28	85	1	0	1
6	190	4	25	4	32	125	0	0	0
7	435	32	39	0	103	261	21	6	15
8	226	13	32	0	53	128	7	1	6
9	30	2	4	0	8	16	0	0	0
10	153	7	22	0	22	102	11	2	9
11	157	5	11	0	28	113	2	1	1
12	125	2	7	0	19	97	0	0	0
Total	2133	95	233	6	445	1354	53	14	39