

# District 10 Mobility Performance Report

2017 First Quarter

**DEPARTMENT OF TRANSPORTATION**

May 5, 2017  
: Jaime Q. Quesada

## District 10 Mobility Performance Report

---

2017 First Quarter

### EXECUTIVE SUMMARY

#### Overview

Caltrans District 10 contains eight counties located within the Central Valley (San Joaquin / Stanislaus / Merced) and the Sierra Nevada (Amador / Calaveras / Tuolumne / Mariposa / Alpine). Over the years detection in Alpine and Calaveras Counties has been sparse, so the District 10 Mobility Performance Report (MPR) no longer includes these two counties in the quarterly or annual analysis.

The MPR quarterly analysis compares information in the current quarter to that of the previous quarter and the quarter one year prior. The following are the performance measures reported in the MPR:

- Vehicle Miles Traveled (VMT)
- Vehicle Hours of Delay (VHD)
- Lost Lane Miles (LLM)
- Detector Health (DH)

This information is based on data collected every day of the quarter, twenty-four hours a day, by automated vehicle detector stations deployed on urban-area freeways where congestion is regularly experienced. The MPR presents congestion information at two speed thresholds: delay from vehicles traveling below 35 miles per hour (mph), and delay from vehicles traveling below 60 mph. The delay at the 35 mph threshold represents severe congestion while delay at 60 mph

represents all congestion, both light and heavy. These thresholds are set by Caltrans and are based upon engineering experience and District input.

## FINDINGS

In the first quarter, total delay equaled 83 thousand vehicle hours of delay (VHD) at the 35 mph speed threshold (2.9% decrease over one year ago; 37.8% decrease over last quarter), and 297 thousand VHD at the 60 mph threshold (22.4% decrease over one year ago; 33.2% decrease over last quarter). The average weekday delay experienced in this quarter was approximately 1,105 VHD at 35 mph (15% decrease over one year ago; 36.2% decrease over last quarter), and 4,170 VHD at 60 mph (25.5% decrease over one year ago; 32.4% decrease over last quarter). The decreases in VHD can be attributed to completion of the I5 widening, SR 99 South Stockton Widening, and SR 99 Manteca Widening projects.

## Top Ten Bottlenecks for 2017 Quarter 1

FWY	COUNTY	LOCATION	SHIFT	ABS. PM	CA PM	# DAYS ACTIVE	AVG. EXTENT (MILES)	TOTAL DELAY (VEH-HRS)	TOTAL DURATION (MINS)
I205-W	SJ	E OF HANSEN RD	AM	3.310	2.380	42	4.9	71604	5565
I580-E	SJ	E of PG&E Power Line	PM	12.306	11.710	8	5.0	5758	1160
SR99-S	SJ	N/O Jack Tone Rd	PM	238.974	3.189	47	0.4	3661	5800
SR99-S	SJ	S/O Austin Rd OC	PM	240.425	4.640	47	0.2	2383	5735
SR219-W	STA	E/O SR 99	PM	0.092	0.168	30	2.3	1665	2410
SR99-S	SJ	N/O On Ramp from Jack Tone Rd	PM	237.866	2.081	13	0.9	1302	895
SR99-S	SJ	S/O Rte 120	PM	241.202	5.417	22	0.6	1123	1550
SR99-N	STA	N/O SR 219/Broadway Ave	PM	234.083	R23.023	13	0.8	859	680
I5-N	SJ	N/O French Camp Rd	PM	468.140	R22.648	33	0.2	615	2155
SR219-W	STA	E/O SR 99	AM	0.092	0.168	14	2.3	393	455

The following District 10 projects are currently being constructed or are scheduled for construction effective April 2017. These current and future (planned) projects will further relieve congestion in District 10:

### **MERCED COUNTY**

#### **MER 99 MISSION AVENUE INTERCHANGE / FREEWAY; EA 10-36311**

Convert from 4 lane expressway to 6 lane freeway on an 8 lane right of way

Approve Construction Contract Date – 04/07/2008

End Project – 04/02/2018

**MER 99 LIVINGSTON FREEWAY STAGE 2; EA 10-3169E**

Convert from 4 lane expressway to 6 lane freeway on an 8 lane right of way

Approve Construction Contract Date – 03/28/2008

End Project – 06/30/2017

**MER 99 NB LIVINGSTON MEDIAN WIDENING; EA 10-0Q121**

Lane widening from 2 to 3 lanes

Approve Construction Contract Date – 08/01/2021

End Project – 10/02/2023

**MER 99 SB LIVINGSTON MEDIAN WIDENING; EA 10-0Q122**

Lane widening from 2 to 3 lanes

Approve Construction Contract Date – 01/19/2019

End Project – 10/01/2021

**MER 152 – LOS BANOS BYPASS SEGMENT I; EA 10-41911**

Convert 4 lane expressway to 6 lane freeway

Approve Construction Contract Date – 05/15/2018

End Project – 10/01/2020

**SAN JOAQUIN COUNTY**

**SJ 4 RAMP METERING IMPROVEMENTS; EA 10-1F180**

Install ramp meters along SR 4 between the I-5 and SR 99 Connectors

Currently in PRS/PDS; PA&ED Scheduled for mid-2016

End Project – Estimated to be mid 2020

**SJ 99 – SOUTH STOCKTON WIDENING; EA 10-3A100**

Widen existing freeway from 4 to 6 lanes

Approve Construction Contract Date – 12/3/2012

End Project – 12/5/2017

**SJ 120 RAMP METERING IMPROVEMENTS; EA 10-1F040**

Install ramp meters along SR 4 between the I-5 and SR 99 Connectors

Currently in PRS/PDS; PA&ED Scheduled for mid-2016

End Project – Estimated to be mid 2020

**I-205 SMART CORRIDOR PHASE 2; EA 10-1C330**

Install ramp meters and ITS elements along I205 from MacArthur to Grant Line Road

Currently in PA&ED

End Project – 11/01/2021

**STANISLAUS COUNTY**

**STA 99 – PELANDALE INTERCHANGE; EA 10-47210**

Modify Existing Interchange

Approve Construction Contract Date – 4/15/2014

End Project – 12/1/2017

**STA 99 – KIERNAN INTERCHANGE; EA 10-0L330**

Reconstruct Interchange

Approve Construction Contract Date – 2/1/2013

End Project – 11/30/2017

**STA 99 / SJ 99 RAMP METERING & MAINLINE IMPROVEMENTS; EA 10-1C300**

Improve Mainline and Ramp Operations; Standardize Structure Clearance; Add Auxiliary Lane  
Currently in PA&ED

End Project – Estimated to be mid 2020

The above capacity increasing, ramp metering, interchange improvement, and interchange construction projects are located on the routes, in the cities, and in the counties that experience the most congestion in District 10. It is expected that the projects will help increase the Vehicle Miles Traveled while reducing congestion and delay as the population and demand in District 10 grows over the next 10 years.

The next section of this report summarizes the District 10 2017 Q1 Quarterly Mobility Statistics.

## 2017 Q1 Quarterly Mobility Statistics - District 10

Measure	Graph	Percentage Change										
Vehicle Miles of Travel (VMT)	<p>Miles (Billions)</p> <table border="1"> <tr><th>Year</th><th>Q1</th><th>Q4</th></tr> <tr><td>2018</td><td>1.1</td><td>1.2</td></tr> <tr><td>2017</td><td>1.2</td><td>-</td></tr> </table>	Year	Q1	Q4	2018	1.1	1.2	2017	1.2	-	Over one year ago	Over last quarter
		Year	Q1	Q4								
2018	1.1	1.2										
2017	1.2	-										
		11.3% ↑	0.8% ↑									
Total Vehicle Hours of Delay (VHD) at 35 mph	<p>Hours (Thousands)</p> <table border="1"> <tr><th>Year</th><th>Q1</th><th>Q4</th></tr> <tr><td>2018</td><td>85</td><td>133</td></tr> <tr><td>2017</td><td>83</td><td>-</td></tr> </table>	Year	Q1	Q4	2018	85	133	2017	83	-	Over one year ago	Over last quarter
		Year	Q1	Q4								
2018	85	133										
2017	83	-										
		-2.9% ↓	-37.8% ↓									
Average Non-Holiday Weekday Vehicle Hours of Delay (VHD) at 35 mph	<p>Hours</p> <table border="1"> <tr><th>Year</th><th>Q1</th><th>Q4</th></tr> <tr><td>2018</td><td>1209</td><td>1733</td></tr> <tr><td>2017</td><td>1105</td><td>-</td></tr> </table>	Year	Q1	Q4	2018	1209	1733	2017	1105	-	Over one year ago	Over last quarter
		Year	Q1	Q4								
2018	1209	1733										
2017	1105	-										
		-15% ↓	-36.2% ↓									
Total Vehicle Hours of Delay (VHD) at 60 mph	<p>Hours (Thousands)</p> <table border="1"> <tr><th>Year</th><th>Q1</th><th>Q4</th></tr> <tr><td>2018</td><td>383</td><td>446</td></tr> <tr><td>2017</td><td>287</td><td>-</td></tr> </table>	Year	Q1	Q4	2018	383	446	2017	287	-	Over one year ago	Over last quarter
		Year	Q1	Q4								
2018	383	446										
2017	287	-										
		-22.4% ↓	-33.2% ↓									
Average Non-Holiday Weekday Vehicle Hours of Delay (VHD) at 60 mph	<p>Hours</p> <table border="1"> <tr><th>Year</th><th>Q1</th><th>Q4</th></tr> <tr><td>2018</td><td>6801</td><td>6171</td></tr> <tr><td>2017</td><td>4170</td><td>-</td></tr> </table>	Year	Q1	Q4	2018	6801	6171	2017	4170	-	Over one year ago	Over last quarter
		Year	Q1	Q4								
2018	6801	6171										
2017	4170	-										
		-25.5% ↓	-32.4% ↓									

Data may change in coming months due to on-going data reconciliation process

Measure	Graph	Percentage Change	
Average Vehicle Hours of Delay by Day of Week at 60 mph		Largest Magnitude Decrease over one year ago	Largest Magnitude Decrease over last quarter
		Friday -41.7%	Thursday -53.2%
		Largest Magnitude Increase over one year ago	Largest Magnitude Increase over last quarter
		Wednesday 24.8%	-
Average Vehicle Hours of Delay by Hour of Day at 35 mph, Weekdays		Largest Magnitude Weekday Decrease over one year ago	Largest Magnitude Weekday Decrease over last quarter
		5 PM -69.2%	5 PM -63.4%
		Largest Magnitude Weekday Increase over one year ago	Largest Magnitude Weekday Increase over last quarter
		8 AM 610.2%	8 AM 54.7%
Average Vehicle Hours of Delay by Hour of Day at 35 mph, Saturdays		Largest Magnitude Saturday Decrease over one year ago	Largest Magnitude Saturday Decrease over last quarter
		-	4 PM -30.4%
		Largest Magnitude Saturday Increase over one year ago	Largest Magnitude Saturday Increase over last quarter
		9 AM 1659.1%	9 AM 59.8%
Average Vehicle Hours of Delay by Hour of Day at 35 mph, Sundays/Holidays		Largest Magnitude Sun./Holiday Decrease over one year ago	Largest Magnitude Sun./Holiday Decrease over last quarter
		4 PM -43.8%	4 PM -86.1%
		Largest Magnitude Sun./Holiday Increase over one year ago	Largest Magnitude Sun./Holiday Increase over last quarter
		1 PM 1911%	1 PM 21.8%

Data may change in coming months due to on-going data reconciliation process

Measure	Graph	Percentage Change	
Total Vehicle Hours of Delay (VHD) by County at 35 mph		Largest Magnitude Decrease over one year ago	Largest Magnitude Decrease over last quarter
		Stanislaus -51.1% ↓	Merced -94.3% ↓
		Largest Magnitude Increase over one year ago	Largest Magnitude Increase over last quarter
		San Joaquin 9.1% ↑	-
Average Non-Holiday Weekday Equivalent Lost Lane Mile Hours at 35 mph		Largest Magnitude Decrease over one year ago	Largest Magnitude Decrease over last quarter
		PM Peak -49% ↓	PM Peak -55.8% ↓
		Largest Magnitude Increase over one year ago	Largest Magnitude Increase over last quarter
Average Number of Good and Bad Detectors		Change in Good over one year ago	Change in Good over last quarter
		-25% ↓	-20% ↓
		Change in Bad over one year ago	Change in Bad over last quarter
		72% ↑	33% ↑



Data may change in coming months due to on-going data reconciliation process

Congestion by Route											
Route	County	Vehicle Hours of Delay at 35 mph			Difference 2017 Q1-2016 Q1		Difference 2017 Q1-2016 Q4		Rank		
		2016 Q1	2016 Q4	2017 Q1	Absolute	Percentage	Absolute	Percentage	2016 Q1	2016 Q4	2017 Q1
ID05	San Joaquin	65,911	274,610	119,552	53,642	81.4%	-155,058	-56.5%	2	1	1
SR99	San Joaquin	20,973	64,509	68,896	47,924	228.5%	4,388	6.8%	3	2	2
IS80	San Joaquin	75,654	57,976	42,247	-33,408	-44.2%	-15,729	-27.1%	1	3	3
SR219	Stanislaus	0	3,857	3,522	3,522		-335	-8.7%		7	4
SR99	Stanislaus	8,914	14,101	2,946	-5,968	-66.9%	-11,155	-79.1%	5	5	5
SR99	Merced	2,960	25,734	1,552	-1,408	-47.6%	-24,183	-94.0%	7	4	6
I5	San Joaquin	1,866	3,315	960	-906	-48.5%	-2,355	-71.0%	8	8	7
SR132	San Joaquin	0	0	476	476		476	476000.0%		13	8
SR4	San Joaquin	11,054	10,360	320	-10,734	-97.1%	-10,040	-96.9%	4	6	9
SR120	San Joaquin	0	0	203	203		203				10
SR49	Mariposa	57	67	25	-32	-55.9%	-42	-62.6%	10	11	11
I5	Stanislaus	4,334	717	11	-4,322	-99.7%	-706	-98.4%	6	10	12
SR152	Merced	460	1,636	10	-450	-97.9%	-1,626	-99.4%	9	9	13
I5	Merced	43	0	0	-43	-100.0%	0		11		
SR104	Amador	0	0	0	0		0				
SR108	Tuolumne	0	0	0	0		0				
SR12	San Joaquin	0	1	0	0		-1	-100.0%		12	
SR120	Tuolumne	0	0	0	0		0				
<b>TOTALS</b>		<b>192,226</b>	<b>456,883</b>	<b>240,720</b>	<b>48,495</b>	<b>25.2%</b>	<b>-216,163</b>	<b>-47.3%</b>			

- SR 219 Stanislaus: No delay detected in 2016 Q1
- SR 132 San Joaquin: No delay detected in 2016 Q1 and 2016 Q4
- SR 120 San Joaquin: No delay detected in 2016 Q1 and 2016 Q4
- I5 Merced: No delay detected in 2016 Q4 and 2017 Q1
- SR 104 Amador: No delay detected in 2016 Q1, 2016 Q4, and 2017 Q1
- SR 108 Tuolumne: No delay detected in 2016 Q1, 2016 Q4, and 2017 Q1
- SR 12 San Joaquin: No delay detected in 2016 Q1, 2016 Q4, and 2017 Q1
- SR 120 Tuolumne: No delay detected in 2016 Q1, 2016 Q4, and 2017 Q1