District 08 Mobility Performance Report

2024 Quarter Three

DEPARTMENT OF TRANSPORTATION

November 4, 2024 DIVISION OF OPERATIONS TMS SUPPORT

District 08 Mobility Performance Report

2024 Quarter Three

EXECUTIVE SUMMARY

Overview

Caltrans District 8 covers approximately 28,650 square miles of land, making it the largest district in California. District 8 consists of two counties: San Bernardino and Riverside. Both counties are in Southern California and part of the Inland Empire. Riverside County has an estimated population of 2.5 million residents while San Bernardino County is estimated at 2.2 million residents. With a total of 4.7 million residents, District 8 comprises of twelve percent of California's total population.

The quarterly Mobility Performance Report compares the data from the current quarter with over a year ago as well as the previous quarter, for the following performance measures:

- Vehicle Miles of Travel (VMT)
- Vehicle Hours of Delay (VHD)
- Lost Lane Miles (LLM)

- Delay by County and Route
- Detector Health
- Bottleneck Locations

Vehicle Detector Stations installed on our freeways are strategically placed throughout the district and are collecting data. The MPR uses the data collected from these stations through Caltrans Performance Measurement System (PeMS) to produce this report and conduct traffic studies. This report presents congestion information at two speed thresholds: delay from vehicles traveling below 35 miles per hour (mph), and delay from vehicles traveling below 60 mph. The 35-mph threshold represents severe congestion, while delay at 60 mph represents all congestion. These thresholds are set by Caltrans and are based upon engineering experience and District input.

FINDINGS

Vehicle Miles Traveled (VMT) in District 8 during the third quarter of 2024 was 5.46 billion miles, which was a 3.4 percent increase when compared to VMT from a year ago and a 0.8 percent increase from the previous quarter.

In the third quarter of 2024, at the 35mph speed threshold, San Bernardino County exhibited 1.35 million vehicle hours of delay followed by Riverside County at 1.9 million. Total delay in District 8 equaled 3.3 million VHD for the 35mph speed threshold. This was a 7.8 percent decrease from the previous quarter, and a 9.3 percent increase when compared to the same quarter over a year ago. For the 60-mph speed threshold, during the third quarter of 2024, total delay equaled 8.8 million VHD, which was a decrease in delay by 5.1 percent from last quarter and a 8.7 percent increase in delay for the same quarter over a year ago.

The busiest day of the week as far as congestion for the third quarter of 2024 was Friday with 130,000 hours of delay for speed under 60 mph followed by Thursday at 128,000 hours of delay.

Top Ten Bottlenecks for the third Quarter of 2024

Rank	County	Location Name	Shift	Fwy	Abs PM	Prefix	CA PM	Latitude	Longitude	# Days Active	Avg Extent (Miles)	Total Delay (veh-hrs)	Total Duration (Hours)
1	Riverside	Rte 71/91	AM	SR91-W	39.29	R	1.975	33.8832	-117.6425	63	4.53	180,801.60	210.00
2	Riverside	Winchester Road	PM	I15-N	61.12	-	6.6	33.5223	-117.1626	64	5.51	145,628.50	212.17
3	San Bernardino	Jurupa	PM	I15-S	107.73	-	.969	34.0475	-117.5502	64	2.67	90,135.20	239.33
4	Riverside	Pigeon Pass	PM	SR60-E	54.63	-	14.509	33.9408	-117.2583	59	3.57	70,451.70	210.08
5	Riverside	Weirick Rd	РМ	I15-S	90.36	-	35.878	33.8101	-117.5091	64	3.63	66,369.40	128.67
6	San Bernardino	Euclid	РМ	SR60-E	35.01	-	4.408	34.0303	-117.6539	62	3.56	60,308.70	196.83
7	San Bernardino	4th Street	РМ	I15-N	109.97	-	3.2	34.0792	-117.5446	64	2.21	58,261.50	184.08
8	Riverside	McKinley	РМ	SR91-E	46.57	-	9.23	33.8865	-117.5172	64	3.09	49,254.50	151.42
9	San Bernardino	Archibald	РМ	I210-E	58.14	-	5.7	34.1349	-117.5970	48	3.11	47,354.40	154.92
10	San Bernardino	Jurupa	AM	I15-S	107.73	-	.969	34.0475	-117.5502	63	2.13	45,958.50	205.42

PROJECT STATUS

Some of the following District 8 projects which are separated by county are currently in construction for the year of 2023/2024. These projects will relieve congestion in District 8 once complete. However, during construction there might be an increase in delay for off-peak periods due to lane closures.

Riverside County:

RIV - Rte. 215: Location Moreno Valley from Alessandro Blvd overcrossing to Eucalyptus Ave Overcrossing, EA:1K4604

Postmile: R36.30 to 37.20, Construct NB and SB Auxiliary Lanes

RIV - Rte. 74: Location Lake Elsinore from RIV County Line to Monte Vista St EA: 1C8504, PM: 0.00 to 5.80 - Widen Existing Lanes to provide 12' Lanes

RIV – Rte 91: Location SR-91 at McKinley Ave City of Corona EA:1J990

PM: R9.20 to 9.20 - Reconstruct SR-91/McKinley interchange consisting of retaining wall, drainage, ramp metering and signal placement.

RIV - Rte 215: Location Placentia Ave, EA:0F3214

PM: R27.9/32.80 - Interstate 215 at Placentia Interchange Improvement

RIV - Rte 15: Location Between Cajalco Rd and Weirick Rd, EA: 1M750

PM: R35.70 to 37.00 – Add Auxiliary Lanes

RIV – Rte 15: Location Main Street City of Lake Elsinore EA: 1G720

PM: R20.50/21.50 – Ramp Widening and Construct Retaining Wall

RIV – Rte. 15: Location - City of Lake Elsinore on I-15 From 1.6 mile south of to 0.4-mile North of Railroad Canyon Rd, EA: 0A4414

Postmile 17.60 to 19.60 - Freeway and Bridge widening, JPCP, HMA, Retaining Walls, Ramp Modifications, Local Street Improvements.

RIV- Rte 60: Location – City of Beaumont, Gilman Springs Road to 1.37 miles west of Jack Rabbit Trail EA: 0N69U4

Postmile 22.10 to 26.60 – Construct a Truck Climbing Lane and Truck Descending Lane **San Bernardino County:**

SBD - Rte 215: Location - Colton and Washington Overcrossing EA: 1F7304 Postmile 2.70 to 2.70, Replace Concrete Bridge

SBD – Rte 10: Location – LA/SBD county line to 0.2 miles west of Cherry EA: 0C2514 Postmile 0.00 to 13.20, Widen Freeway and add Express Lanes

SBD – Rte 210: Location – Highland Ave to San Bernardino Ave EA: 0C70U4 Postmile 25.00 to 33.20, Widen Freeway add one lane in each direction.

SBD – Rte 60: Locations – Central Avenue EA: 0C8704

Postmile 2.08 to 2.80, Central Avenue Ramp Improvement

SBD – Rte 60: Location – Near Chino and Various Locations from 0.1 mile west of Pipeline Ave OC to 0.1 Mile East of Benson Ave. EA: 0F0304

Postmile 0.07 to 3.00, Bridge Replacement, Pipeline Ave, Monte Vista Ave, Benson Ave.

SBD - Rte 10: Location - Alabama street to 0.2 Miles East of County Line Road, EA 384234

Postmile: 29.40 to 39.20, Install Fiber Optic System and Modify Electrical System

SBD - Rte 71: Location - Chino Hills & Corona and Junction 71/91, EA 08-0G7904

Postmile 0.00 to 8.48, Install Ramp metering, CCTV, CMS VDS and Fiber Optic


SBD – Rte 10, 15, 60, 91, 210, 215 – Varions Locations, EA 08-1M7104


Postmile: Various, Modify Camera Systems


SBD – Rte 15: Location – Rancho Cucamonga At Foothill Blvd NB On-Ramp, EA 08-0H7924

Postmile: 5.10 to 5.80, Widen On Ramps to 2 Lanes & install Ramp meters

Quarterly Mobility Statistics







		Vehi	icle Hours of De	elay	Diffe	rence	Diffe	rence			
			at 35 mph		2024 Q3	3-2023 Q3	2024 Q	3-2024 Q2	Rank		
Route	County	2023 Q3	2024 Q2	2024 Q3	Absolute	Percentage	Absolute	Percentage	2023 Q3	2024 Q2	2024 Q3
SR91	Riverside	526,970.50	554,990.40	624,981.00	98,010.50	19%	69,991	13%	2	3	1
I 15	Riverside	568,910.60	599,230.50	623,835.60	54,925.00	10%	24,605	4%	1	1	2
I 15	San Bernardino	493,142.50	556,284.50	476,680.90	-16,461.60	-3%	(79,604)	-14%	3	2	3
1215	Riverside	372,397.00	537,863.70	417,567.20	45,170.20	12%	(120,297)	-22%	5	4	4
I 10	San Bernardino	462,704.80	462,622.80	386,381.30	-76,323.50	-16%	(76,242)	-16%	4	5	5
1210	San Bemardino	211,297.10	289,084.10	233,659.00	22,361.90	11%	(55,425)	-19%	6	6	6
SR60	Riverside	168,512.60	232,878.60	230,945.90	62,433.30	37%	(1,933)	-1%	7	7	7
SR60	San Bernardino	56,451.20	93,137.70	140,109.50	83,658.30	148%	46,972	50%	9	9	8
SR71	San Bernardino	24,179.30	41,749.70	55,367.50	31,188.20	129%	13,618	33%	11	11	9
1215	San Bemardino	72,218.90	95,080.50	53,548.30	-18,670.60	-26%	(41,532)	-44%	8	8	10
I 10	Riverside	29,709.80	73,171.80	19,797.50	-9,912.30	-33%	(53,374)	-73%	10	10	11
SR71	Riverside	3,016.50	6,298.40	4,936.00	1,919.50	64%	(1,362)	-22%	12	12	12
	TOTALS		3,542,393	3,267,810	278,299	9.3%	-274,583	-7.8%			

The Congestion by Route table shows that congestion in District 8 has decreased by 7.8 percent from the previous quarter and increased by 9.3 percent from one year ago.